BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
26	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz. 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 20 HP 40 Stagecomplete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1						1
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	0						0
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1						1
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1						1
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	0						0
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	0						0
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1						1
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	0						0
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	0						0
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	0						0
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	0						0
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	1						1
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1						1
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1						1
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	0						0
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane								

7

51

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	0						0
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	0						0
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1						1
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	0						0
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45		0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1						1
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	0						0
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1						1
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1						1
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1						1

TOTAL QTY 12

24/3/23

Assistant Engineer
Ward No.05

24/3/23

Assistant Engineer
Ward No.06

24/03

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
27	Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ make suitable for vertical installation in 150mm dia bore well comprising of single stage or multistage CF pump close coupled by measns of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water (Wet type) squirrel cage submersible induction motor suitable for opertation of 3PH., 50 Hz, 380/440 volts AC supply fitted with required aqccessories such as suction, casing suction strainers sand guard Non return value etc. complete . The pump and motor shall form an integral unit with all the required fittings 17.5 HP 30 Stagecomplete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	0						0
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1						1
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	0						0
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	0						0
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1						1
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1						1
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	0						0
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1						1
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1						1
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1						1
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1						1
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	0						0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	0						0
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	0						0
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	0						0
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1						1

8

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1						1
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1						1
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	0						0
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1						1
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	0						0
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1						1
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	0						0
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	0						0
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	0						0

TOTAL QTY 12

24/3/23
Assistant Engineer
Ward No.05

24/3/23
Assistant Engineer
Ward No.06

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
28	Providing, laying & joining GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1	49					49
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1	48					48
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	1	0					0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1	51					51
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	1	0					0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1	51					51
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1	40					40
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	1	0					0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1	48					48
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1	51					51
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1	58					58
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	1	0					0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1	42					42
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1	44					44
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1	46					46
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	1	0					0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1	54					54
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1	48					48
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	1	51					51
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1	44					44
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1	44					44

769

CAR

CUFT

ಕಾ.ಅ. (ಕಾರ್ಯ.ವಿ.)
ಬೃಬೆಂ.ಮ.ಪಾ.

55

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	1	0					0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	1	0					0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	1	0					0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1	45					45
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1	49					49
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1	41					41
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	1	0					0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1	50					50
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1	43					43
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1	56					56
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1	51					51
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	1	0					0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1	50					50
								TOTAL QTY	1154

Assistant Engineer
Ward No.05

Assistant Engineer
Ward No.06,

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
29	Supplying of submersible pump cable 1X3X6 Sqmm complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	rmt	1	610					610
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	rmt	1	596					596
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	rmt	1	0					0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	rmt	1	636					636
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	rmt	1	0					0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	rmt	1	632					632
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	rmt	1	498					498
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	rmt	1	0					0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	rmt	1	602					602
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	rmt	1	632					632
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	rmt	1	714					714
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	rmt	1	0					0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	rmt	1	526					526
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	rmt	1	550					550
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	rmt	1	570					570
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	rmt	1	0					0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	rmt	1	672					672
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	rmt	1	602					602
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	rmt	1	632					632

5472

57

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	rmt	1	544					544
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	rmt	1	550					550
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	rmt	1	0					0
Bw23	w no 6 Abzellu layout ,Sairpalaya	rmt	1	0					0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	rmt	1	0					0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	rmt	1	564					564
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	rmt	1	608					608
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	rmt	1	510					510
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	rmt	1	0					0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	rmt	1	614					614
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	rmt	1	540					540
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	rmt	1	696					696
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	rmt	1	634					634
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	rmt	1	0					0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	rmt	1	620					620

5880

TOTAL QTY 14352

24/3/22

Assistant Engineer
Ward No.05

24/3/23

Assistant Engineer
Ward No.06

24/3

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

58

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
30	Supplying & delivery at site brand new / Essen / lotus sunsines/Adarsh/Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph,50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz,380/440 AC supply shall be consisted etc., completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1						1
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1						1
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1						1
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1						1
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1						1
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1						1
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1						1
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1						1
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1						1
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1						1
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1						1
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	0						0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1						1
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1						1
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	1						1

14

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1						1
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1						1
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1						1
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1						1
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1						1
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1						1
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1						1
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1						1
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1						1
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1						1

TOTAL QTY 24

24/3/23
Assistant Engineer
Ward No.05

24/3/23
Assistant Engineer
Ward No.06

24/03
Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
31	Supplying & delivery of brand 50mm Gate Valve. complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1						1
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1						1
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1						1
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1						1
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1						1
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1						1
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1						1
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1						1
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1						1
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1						1
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1						1
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	0						0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1						1
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1						1
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	1						1
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1						1

15

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1						1
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1						1
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1						1
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1						1
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1						1
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1						1
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1						1
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1						1
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1						1

TOTAL QTY 24

24/3/23

Assistant Engineer
Ward No.05

24/3/23

Assistant Engineer
Ward No.06

24/03

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
32	Supplying & delivery of brand 50mm Non Return Valve. complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1						1
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1						1
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1						1
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1						1
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1						1
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1						1
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1						1
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1						1
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1						1
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1						1
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1						1
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	0						0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1						1
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1						1
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	1						1
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1						1

15

63

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1						1
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1						1
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1						1
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1						1
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1						1
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1						1
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1						1
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1						1
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1						1

TOTAL QTY 24

24/3/23
Assistant Engineer
Ward No.05

24/3/23
Assistant Engineer
Ward No.06

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
33	Supplying and fixing MCB complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw1	w no 5 ,batryanapura bagalur main road , Kuvempu nagara ,kattigenahalli bangalore ,Om sai circle	nos	1						1
Bw2	w no 5 BATRAYANAPURA ,# KATTIGENAHALLI, DODDAMMA DEVI TEMPLE ROAD ,Someshwara	nos	1						1
Bw3	w no 5 BATRAYANAPURA , bellahalli lake road,kannaru main road yelanaka opp to masjid	nos	0						0
Bw4	w no 5 BATRAYANAPURA , Vinayaka Ngara,1 st cross ,bagalur main road bangalore ,near cm	nos	1						1
Bw5	w no 5 BATRAYANAPURA green land layout,Bellahalli village ,kannur main road	nos	0						0
Bw6	w no 5 BATRAYANAPURA VINAYAKA Nagra 4 th cross ,Near Dr sureshh House ,bagalur main road	nos	1						1
Bw7	w no 5 , BATRAYANAPURA ,#32 opposite , Ramanjininaya layout,kattigenahalli ,Pallahalli	nos	1						1
Bw8	w no 5 BATRAYANAPURA ,Suryaodhya layout,8 th cross ,hegade nagara ,Shivaram karanth	nos	0						0
Bw9	w no 5 BATRAYANAPURA ,#PALLANAHALLI Lake opposite ,Pallanahalli Village,kattiganahalli Main	nos	1						1
Bw10	w no 5 , BATRAYANAPURA , 3 rd main road Dwarka nagra kattigenahlli,Bagalur main road ,Near	nos	1						1
Bw11	w no 5 BATRAYANAPURA , Thirumenahalli,7 th cross road, Near thirumanehalli lake raod,Near	nos	1						1
Bw12	w no 5 BATRAYANAPURA Kattiganahalli,Pojappa layout ,Palanahalli Main road Near manjunatha	nos	0						0
Bw13	w no 5 ,BATRAYANAPURA , SIRINAGRA LAYOUT,IAF reva College Ciricle,Kattigenahalli	nos	1						1
Bw14	w no 5 ,BATRAYANAPURA, M S Nagara Thirmenahalli Agrahara Layout main road ,	nos	1						1
Bw15	w no 5 BATRAYANAPURA, #Chokanahalli Village ,Near Venkatesh House ,Near lake and water	nos	1						1
Bw16	W no 5, batrayanapura ,#Suryaodhya layout,3 rd Cross Hegadenagra ,Shivram Karanth Layout,	nos	0						0
Bw17	W no 5 Kattigenahalli ,Pojappa layout,,Pallanahalli main road , Near gaja House,	nos	1						1
Bw18	w no 5 ,Chokanahalli,Chokanahalli Circle,sampigehalli gate,Chokanahalli Village bangalore	nos	1						1
Bw19	W NO 5 BATRAYANAPURA ITTAGI FACTORY KOGLIU TO BELLAHALLI ROAD NEAR SHAMAS	nos	1						1
Bw20	w no 5 ,batryanapura yelanka #103 1 st cross road balaji layout ,Agrahara badavane	nos	1						1
Bw21	W NO 6 ,#40 Near anjanaputra house PRASHANTI NAGRA 2nd cross K Narayanapura Raod ,R K	nos	1						1

16

Scanned by CamScanner

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
Bw22	W NO 6,BATRAYANAPURA ,Tanisandra govt school,Rachenahalli main road ,Near Govt	nos	0						0
Bw23	w no 6 Abzellu layout ,Sairpalaya	nos	0						0
Bw24	WNO 6, Near ramanna house, SARIA PALAYA BDA layout Tanisnadra	nos	0						0
Bw25	W NO 6 Thanisandra Anjenya temple back side, Thanisandra circle,Near Bus stop,In front of	nos	1						1
Bw26	W NO 6, Hegade nagara ,New Shanti nagara road,Near police quatres road and indra canteen	nos	1						1
Bw27	W NO 6 Ashwath nagara telecom layout road opposite to shell petrol bunk road ,Near pathi House	nos	1						1
Bw28	W NO 6 ,Near #24 house opposite 3rd cross vidya sagara layout sawmill road near Muneshwara temple Ramanna House ,Sariya palaya bangalore 45	nos	0						0
Bw29	W NO 6 ,Bharath nagara ,Fish shop Road ,Dead end ,Near Ansari house	nos	1						1
Bw30	W NO 6 , rachanahalli Anjendari layout 8 th cross Near narshima swamy temple ,Tanisandra	nos	1						1
Bw31	W NO 6, Bharat nagara ,Milk dairy raod ,Dead end right side ,Near Ro plant	nos	1						1
Bw32	W NO 6, Anjanadri layout , 5 th cross rachanalli road tanisandra	nos	1						1
Bw33	wno 6 sariaya palaya 1 st cross tanisandra	nos	0						0
Bw34	w no 6 Tanisandra Govt School road ,rachanahalli main road ,near dairy Fresh Bakery Amarjoythinagara	nos	1						1

TOTAL QTY 24

28/3/23

Assistant Engineer
Ward No.05

28/3/23

Assistant Engineer
Ward No.06

28/03

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
34	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
1	Siri nagar Borewell to old link	cum	1	6	0.6			0.75	2.7
2	Narayan house to SLV Apartment	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
3	SBI 6th main road	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
4	Vinayaka nagar ganesh temple to old link	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	25	0.6			0.75	11.25
		cum	1	30	0.6			0.75	13.5
5	Vinayaka nagar, RO Plant to old borewell to Muttamma house	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5

256.95

5/4/22

Scanned by CamScanner

		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
6	Vinayaka nagar, Rajesh house to srinivas site adjusent to lake road	cum	1	30	0.6			0.75	13.5

11	Kogilu layout bande Road 6th main to guru house	cum	1	30	0.6			0.75	13.5
		cum	1	24	0.6			0.75	10.8
		cum	1	18	0.6			0.75	8.1
12	Muneshwara temple to borewell	cum	1	30	0.6			0.75	13.5
13	Kanaka nagar, Chamundeshwari temple road to poojappa house	cum	1	30	0.6			0.75	13.5
		cum	1	24	0.6			0.75	10.8
		cum	1	30	0.6			0.75	13.5
14	Durgamba lyt, Om circle, Srinivas house	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	3	0.6			0.75	1.35
15	Agrahara lyt, old link to new borewell	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	24	0.6			0.75	10.8
16	Sai lyt kottiganahalli, Gujari shop to govindraj house	cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	30	0.6			0.75	13.5
		cum	1	24	0.6			0.75	10.8
17	Kogilu lyt bande road old bore to Fayaz house	cum	1	30	0.6			0.75	13.5

12/04/23

12/04,

450

Scanned by CamScanner

TOTAL QTY 1142.55

Assistant Engineer
Ward No.05

12/4/23

Assistant Engineer
Ward No.06

12/4/23

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
35	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including joining of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
1	Siri nagar Borewell to old link	rmt	1	6					6
2	Narayan house to SLV Apartment	rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
3	SBI 6th main road	rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
4	Vinayaka nagar ganesh temple to old link	rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	25					25
5	Vinayaka nagar, RO Plant to old borewell to Muttamma house	rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30
		rmt	1	30					30

571

Scanned by CamScanner

1	Siri nagar Borewell to old link	rmt	1	6						6
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
6	Vinayaka nagar, Rajesh house to srinivas site adjusent to lake road	rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
7	Vinayaka nagar suca golden park apartment to shobha house	rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
8	Ramanajaneya layout, Muniyappa house to Shivamma house	rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	21						21
		rmt	1	30						30
9	Kattiganhalli doddamadevi temple to old link	rmt	1	30						30
10	Chokkanahalli lake road to Anjaneya temple									

10/4/23

987

Scanned by CamScanner

1	Siri nagar Borewell to old link	rmt	1	6						6
		rmt	1	30						30
11	Kogilu layout bande Road 6th main to guru house	rmt	1	30						30
		rmt	1	24						24
12	Muneshwara temple to borewell	rmt	1	18						18
13	Kanaka nagar, Chamundeshwari temple road to poojappa house	rmt	1	30						30
		rmt	1	30						30
		rmt	1	24						24
14	Durgamba lyt, Om circle, Srinivas house	rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	3						3
15	Agrahara lyt, old link to new borewell	rmt	1	30						30
		rmt	1	30						30
		rmt	1	24						24
16	Sai lyt kottiganahalli, Gujari shop to govindraj house	rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30
		rmt	1	30						30

933

Scanned by CamScanner

1	Siri nagar Borewell to old link	rmt	1	6					6
		rmt	1	24					24
17	Kogilu lyt bande road old bore to Fayaz house	rmt	1	30					30
		rmt	1	30					30
									2575
								TOTAL QTY	2569

12/4/23

Assistant Engineer
Ward No.05

12/4/23

Assistant Engineer
Ward No.06.

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

BYATARAYANAPURA DIVISION

Name Of Work:- Augmentation of Water Supply through Borewell, network of piplines and ground water recharge facilities in ward no. 05 & 06 (Package No-3) (Package Consists of 6 Works) JOB CODE:- 005-23-000003 INDENT NUMBER:- 48801

Job No.- 005-23-000003

Work order No. EE/BTP/WO/65/2022-23 Dated:- 08.11.2022

Estimate Cost : 420.00 Lakhs

Name of Agency: M/s Nagasandra Shamanna RamaRao (RAJALAKSHMI ROCK DRILLERS)

Sl No	Description of item
36	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications and directions of Engineer in charge of work.

	Chainage & Landmarks	Unit	No	L	B1	B2	B(avg)	D	Total Qty
	Total Quanty recorded as per Vide EMD No 01 Item Number 34	Cum							1142.55

EMB → Page 70

TOTAL QTY 1142.55

14/4/23

Assistant Engineer
Ward No.05

14/4/23

Assistant Engineer
Ward No.06

14/04

Assistant Executive Engineer
BBMP, Byatarayanapura Sub-division

Scanned by CamScanner